


**Avalon Regal Court, Bhiwadi**  
**Status of the Finishing Works of Tower - A1 (as on 5th August,2024)**



■ UPVC / CPVC plumbing work for toilets & kitchen	100%
■ Internal putty work (Paint)	100%
■ External Paint (coat of primer)	100%
■ Drawing room floor tiles	100%
■ Staircase railing (both stairs)	100%
■ External plumbing work	100%
■ Main door shutters	100%
■ Bedrooms floor tiles	96%
■ Udaipur green fixing (staircases and lift lobby)	95%
■ Kitchen floor & wall tiles	95%
■ Balcony floor tiles	90%
■ Toilet Wall tiles	85%
■ Toilet floor tiles	85%
■ Aluminium window/door framing work	75%
■ Overhead Tank	60%
■ Lifts Installation	50%